



PMS NEWSLETTER



JUNE - JULY 2024


F.Y. 2024 No. 3



LOCAL PMS



JUNE AND JULY



FACE TO FACE AUDIT



TABLE OF CONTENTS



01 COVER PAGE



02 ABOUT THE COVER



03 TAILINGS DAM PROJECT



04 NEW FACTORY PROJECT



05 PRECAST RESIDENTIAL PROJECT



06 DAM STORAGE EXPANSION 3 & CONSTRUCTION OF SPILLWAY



07 QUALITY CORNER



08 SPOT THE HAZARD / WORD SEARCH

ABOUT THE COVER

The PMS Makati team conducted face-to-face audits of the Civil projects during the 2nd Quarter of Year 2024 . The first audit was performed on Luzon II from June 17-18, 2024, and was led by Amado Alamag Jr. (Audit Leader/E.H.S. Auditor) and Richard Lopez (Quality Auditor). Meanwhile, Godffrey Vidal (Audit Leader/Quality Auditor) and Jermaine Zaballas conducted their audit at Mindanao from July 15-17, 2024.

TAILINGS DAM PROJECT

JUNE ACTIVITIES

PROGRESS PERCENTAGE
AS OF JULY 31, 2024
77.20%



General Toolbox Meeting



Excavation and Hauling of Rock Material



Rebar Inspection - Checking of splice length



SMCC staff attending the "14th Shokujū Day" (tree-planting) which was held on June-05-2024 located at Bambusilum Rehabilitation Area.



Coordination Meeting



Preparation of Regular Core Material



Concreting works for T-3 Foundation



SMCC safety orientation for new workers (Subcontractor)



Soil Investigation and Trial Excavation at Disposal 7




Laying of concrete samples for compressive test



JULY ACTIVITIES



Specific Gravity Test samples of Regular Core Material




Hauling and disposal of unsuitable material



Dam Crest Internal Inspection - Overview




Concrete Spillway inspection - Width




Laboratory sampling - Liquid and Plastic Limit Test



Regular Core Embankment



Dam crest internal inspection at TSF-3 Downstream




Concrete Spillway inspection - Rebar Spacing



Laboratory sampling - Moisture Density Relation Test



Extensometer Reading



Dam crest internal inspection at TSF-3 Temporary Dike



Concrete Spillway inspection - Depth



NEW FACTORY PROJECT



PROGRESS PERCENTAGE
AS OF JULY 28, 2024


59.79%

SITE PROGRESS PHOTOS


JUNE 2024



Installation of sprinkler branches and cross main pipe



Concreting works of suspended slab at Roof Deck



Installation of Ducting at Office Area



Concreting works of SOG at office Area



Gravity Testing at sewer piping system



Installation of Lighting fixtures at production area

JULY 2024



Slab-on-grade concreting works for Production Area



Installation of ACCU units at Roof Deck




Casting of concrete pavement road



Installation of Electronic wiring devices



Installation of Metal Siding along G.L. N



Installation of Electrical Piping at Office Area

PRECAST RESIDENTIAL PROJECT

PROGRESS PERCENTAGE
AS OF JULY 31, 2024

64.07%

(Base from Monthly Progress Report of July 2024 for 774 + 41+58 Housing units)

JUNE 2024



SITE ACTIVITY



Rebar Testing – Dimensional and Tensile Test



PMS International Audit



Concrete chloride test and checking of temperature



Transfer of precast panel



Green Curtain Campaign



Workers orientation on proper use of tools

JULY 2024



CLIENT ACTIVITY




Joint Meeting with Client and SMCC Team




Roof Framing Inspection



Inspection of column upstand plumbness and dimensions



Witness of water leak test



Pre-Inspection of Column footing and upstand wall



Field Density Test prior for SOG rebar installation

TAILINGS DAM STORAGE EXPANSION PHASE 3

PROGRESS PERCENTAGE
AS OF JULY 31, 2024

32.93%



DEWATERING WORKS

PROGRESS PERCENTAGE
AS OF July 31, 2024

4.27%

TAILINGS STORAGE FACILITIES - 4TH STAGE MAIN WORKS



Dam Foundation Preparation




PROGRESS PERCENTAGE
AS OF July 31, 2024

38.28%


SPILLWAY 4TH STAGE PREPARATION WORKS




Overview of rebar street lights footing



Checking of actual form dimension (Length x Width)



Checking of actual top and bottom covering



Checking of rebar spacing



Checking the actual top covering of pedestal



Provision of additional protection before concreting works



Concreting of precast pedestal



Application of curing compound

Quality Corner

MATERIAL HANDLING OF REBARS

Proper handling of rebars (reinforcing bars) is crucial to ensure safety, prevent damage, and maintain the integrity of the construction project. Here are some key practices for proper material handling of rebars.

1. Inspection and Inventory

- Upon delivery, inspect the rebars for any damage, rust, or defects before unloading to the laydown area.
- Keep a detailed record of rebars quantities, sizes and grades for easy monitoring and traceability.



2. Handling

- Use appropriate lifting equipment such as cranes or boom lift to handle heavy bundles of rebars. Do not overload lifting equipment or exceed its capacity.
- When handling manually, use gloves to protect and ensure proper lifting techniques to avoid injury.

3. Storage

- Store rebars in a dry, elevated location to prevent rust and contamination. Use concrete walls or pallets to keep them.
- Cover rebars with tarps or other protective materials to shield them from rain and extreme temperatures.
- Provide information board for the stored rebars according to their specifications (e.g. length, diameter, grade)

4. Transportation

- Ensure a lifting plan is prepared by the site-in charge and proper lifting equipment is used to transport the rebars to the designated area.
- Ensure that the rebar bundles are securely fastened during transportation to prevent falling or shifting.



SPOT THE HAZARD

Can you identify the 15 unsafe acts and conditions in this image below? This interactive puzzle will develop visual skills in safety inspections.



FIND AND LOOP THOSE **RED WORDS** ON THE BOX BELOW

- Concrete is generally best placed when its **temperature** shall not exceed 35°C. Extreme temperatures can affect setting times and strength.
- Air **content** in concrete refers to the amount of air voids present in the concrete mixture.
- Concrete **cyllinders** shall be taken for each days pour and for each 75 cubic meters or fraction thereof with 9~12 samples
- Spacing** of vibrated area - 1.5 times the radius of action while Insertion time - 5 to 15 seconds.
- The **slump** test is a common method used to measure the consistency or workability of fresh concrete

Ref.: PH-ITP-007 – Concrete Works

If you have answered all the puzzles quickly email to :

Mr. Richard (rlopez@smcc.com.ph)

S	V	Q	R	Y	K	C	V	E	U	T	C	R	I	R	P
Y	Z	Q	P	C	Y	T	C	M	O	T	S	R	V	Q	E
R	C	R	P	Q	T	V	N	I	E	C	X	V	K	N	
P	R	N	P	W	Y	I	R	S	C	G	O	D	N	V	C
Z	U	G	W	C	R	E	S	S	Y	R	E	V	O	V	T
T	C	N	O	G	C	S	A	C	L	P	P	E	Z	Q	R
C	C	I	S	M	V	P	I	E	I	U	G	E	C	T	X
C	Y	Y	Q	S	P	A	C	I	N	G	M	D	P	T	R
X	J	X	B	P	N	F	O	Z	D	X	E	P	N	J	C
V	C	Z	Q	O	A	T	I	E	Q	W	E	F	T	T	
N	J	A	L	T	E	M	P	E	R	A	T	U	R	E	R
O	G	Z	V	D	W	Q	X	X	S	N	R	V	E	A	X
W	I	Z	R	W	P	G	X	T	O	C	C	U	R	E	E
C	V	S	S	U	P	X	Y	C	E	C	V	J	U	W	V
R	I	P	Q	V	G	E	C	A	R	T	N	I	O	Q	E
O	Q	R	D	W	I	O	X	N	X	C	Q	R	C	E	I

WORD FORMATION

L	D
A	N
N	A
D	L

L A N D

L			
	A		
		N	
			D